

Methanol Bunkering Alongside a Berth - Inspection Report

Generated 14 August 2026 at 10:30

Inspector: NexaPort Inspector

INSPECTOR NexaPort Inspector	STATUS completed	TEMPLATE Version 7
REQUEST AFM01 Methanol Bunkering Checklist	VESSEL MV Ocean Meridian	IMO 9876543
PORT Mumbai Port		

Preparation

 BUNKER IDENTIFICATION NUMBER (BIN)
 BIN-2026-0417

 JPBO VERSION NUMBER
 JPBO-7.2

 INSPECTION DATE
 14 August 2026

 PORT AND BERTH
 Mumbai Port - Berth 4

 BUNKER VESSEL
 MV Nexa Supply

 RECEIVING VESSEL
 MV Ocean Meridian

B1 - Pre Operation (Bunker Vessel)

NO.	ITEM	YES	NO	N/A	REMARKS
1	Mooring arrangement is effective and suitable for the expected weather, tide and transfer conditions	X			
2	Firefighting equipment is ready for immediate use and all access routes remain unobstructed			X	
3	Emergency shutdown signals and communication procedures are understood by both vessel teams	X			Verified after joint review.
4	The restricted area is free of unauthorized personnel, ignition sources and unrelated equipment	X			
5	Appropriate personal protective equipment is identified, available and worn by assigned personnel		X		
6	Safety shower and eyewash equipment have been tested and are ready for immediate use	X			

B1 - Pre Operation (Bunker Vessel) (continued)

NO.	ITEM	YES	NO	N/A	REMARKS
7	Spill response arrangements are effective and suitable for methanol transfer operations	X			
8	Scuppers and save-alls are plugged, spill trays are empty and drainage valves are closed	X			
9	Unused bunker connections are blanked, fully bolted and confirmed free from leakage			X	

E1 - Transfer (Bunker Vessel)

NO.	ITEM	YES	NO	N/A	REMARKS
1	Weather and wave conditions remain inside the operational limits agreed in the JPBO		X		
2	Safe access between the vessels and between the receiving vessel and berth is maintained	X			Verified after joint review.
3	Operation supervision and watchkeeping arrangements are adequate for the full transfer period	X			
4	All transfer hoses and vapour return lines are properly supported and protected from damage	X			
5	Electrical insulation arrangements have been checked and remain effective at the connection	X			
6	Emergency release and shutdown systems are armed and available to the persons in charge		X		
7	Transfer pressure, temperature and flow rate remain within the agreed operating envelope			X	
8	Tank filling limits and valve line-up have been independently confirmed before transfer starts	X			
9	Continuous gas monitoring is operating at the agreed locations on both participating vessels	X			
10	Communications with the berth operator remain available throughout the bunker operation	X			Verified after joint review.
11	Simultaneous operations continue to comply with the restrictions recorded in the agreement		X		

F1 - Post Operation (Bunker Vessel)

NO.	ITEM	YES	NO	N/A	REMARKS
1	No visible leakage is present at manifolds, hoses, couplings, valves or vapour return connections	X			
2	The transfer area remains adequately illuminated and emergency escape routes remain clear	X			
3	All relevant personnel have been notified before changing the transfer rate or stopping transfer			X	
4	Final transferred quantity has been reconciled and agreed by the persons in charge	X			
5	Transfer lines have been drained, purged, depressurized and made ready for disconnection		X		
6	The bunker area has been cleared and restored to its normal safe operating condition	X			

Post Operation

OPERATIONAL REMARKS

The operation was completed safely. One temporary pause was recorded while the transfer team reconfirmed manifold pressure and communications.

Declarations - Part F

MASTER NAME

Captain A. Sharma

MASTER SIGNATURE

Signature

DATE AND TIME

14 August 2026